

City of Rockingham

Palm Beach Boat Ramp West Redevelopment Environmental Management Plan





Contents

1	I	Introduction4				
2	I	Relevant Legislation, Policy, Guidelines and Standards4				
3	Existing Environment					
3.1 Climate		nate4				
	3.2	2	Ter	restrial Environment5		
		3.2	.1	Soils and Geology5		
	(3.2	.2	Hydrology5		
	;	3.2	.3	Vegetation and Flora5		
	(3.2	.4	Fauna5		
	:	3.2	.5	Aboriginal Heritage		
	3.3	3	Nea	arshore Environment		
	;	3.3	.1	Bathymetry6		
	;	3.3	.2	Shoreline movement7		
	;	3.3	.3	Benthic Communities and Habitat7		
	;	3.3	.4	Marine Fauna7		
4	I	Des	scrip	tion of Works9		
	4.1	I	Der	nolition, Removal and Earthworks9		
	4	4.1	.1	Demolition works9		
	4	4.1	.2	Earthworks9		
	4.2	2	Pilir	ng10		
	4.3	3	Sco	our Protection10		
	4.4	1	Cor	ncrete Elements		
5	I	Ind	uctic	on, Training and awareness10		
6	I	En	/iron	mental Impacts and Management11		
	6.1	I	Flor	a and Vegetation11		
	(6.1	.1	Terrestrial Vegetation11		
	(6.1	.2	Seagrass11		
	6.2	2	Fau	ına11		
	(6.2	.1	Terrestrial fauna11		
	(6.2	.2	Nesting birds 11		
	(6.2	.3	Marine Fauna11		
	6.3	3	Tur	bidity and sedimentation12		
	6.4	1	Wa	ste Management		
	6.5	5	Haz	zardous Materials,		
	(6.5	.1	Fuel and Spills		
	(6.5	.2	Hazardous or Potentially contaminated materials		

6.6	Dust and Wind Blown Material15		
6.7	Noise and Vibrations	15	
6.8	Rehabilitation	15	
6	6.8.1 Existing Condition and Dilapidation Record	15	
6	6.8.2 Site Clean-up and Reinstatement	16	
6.9	Monitoring and Reporting	16	
7 (Clearing Principles	16	
8 L	_andscaping:	18	
9 E	Environmental Risk Assessment	19	
10	References	23	
Figur	es	24	
Attac	hment 1 - Marine Fauna Observation Log	29	
Attac	hment 2 - Turbidity Observation Log	31	
Attac	hment 3 - Natural Area Holdings (2022). Foreshore Reserves Environmental		
Asse	ssment	33	

1 Introduction

Located on the Esplanade at the southern end of Cockburn Sound, the Palm Beach boat ramp facilities are the 3rd most popular recreational vessel launching and retrieval option within the City of Rockingham. There are two individual boat ramp facilities, being Palm Beach's eastern and western boat ramps (Figure 1). While the eastern facility was fully refurbished in late 2009, its adjacent western facility's most recent refurbishment activities took place in 2000, which at the time comprised of the addition of concrete ramp lanes, a fixed timber finger jetty on its western side which also acts as a wooden groyne to trap sand, and scour protection. In recent years this western facility has experienced wear and tear through seasonal exposure to large storm surges and wave impacts.

An engineering condition assessment of the western boat ramp facility was commissioned by the City of Rockingham (the City) in 2016. This assessment found that the facility's marine infrastructure was experiencing degradation, with the recommendation made to undertake a major refurbishment the Palm Beach West Boat Ramp Facility (the site) to meet relevant current day Australian Standards and Department of Transport Guidelines. The general arrangement for the proposed refurbishment works is shown in Figure 2.

The refurbishment works will result in some clearing of terrestrial vegetation and seagrass (Figure 3) the City will be submitting a clearing permit application to DWER, this Environmental Management Plan has been prepared in support of this application.

2 Relevant Legislation, Policy, Guidelines and Standards

The following is a list of relevant Legislation, Policy, Guidelines and Standards that must be complied with when undertaking works as outlined in this Environmental Management Plan:

- Environment Protection and Biodiversity Conservation Act 1999 (EPBC Act)
- Biodiversity Conservation Act 2016 (BC Act)
- Environmental Protection Act 1986 (EP Act)
- Environmental Protection (Clearing of Native Vegetation) Regulations 2004
- Environmental Protection (Noise) Regulations 1997

3 Existing Environment

The Palm Beach Boat Ramp is located at the southern end of Cockburn Sound, outside of the Shoalwater Islands Marine Park.

3.1 Climate

The Perth metropolitan region experiences a Mediterranean climate with warm dry summers and cool wet winters. Mean maximum temperatures range from 17.9°C to 27.5°C and mean minimum temperatures ranging from 11.2°C to 19.4°C (Bureau of Meteorology, 2024). The average annual rainfall for the area is 612.5mm (as recorded at the Garden Island weather station (9256)).

The strongest winds are from the southwest during the afternoon in summer with strong gusts experienced during winter storms.

3.2 Terrestrial Environment

3.2.1 Soils and Geology

The Geological Society of Western Australia 1:50 000 Environmental Geology Series map (Rockingham (2033-II, 2033-III)) shows the general geological features at the site. The general geology of the site comprises of calcareous sand, with silts and clays at the base of the Cockburn Sound basin.

3.2.2 Hydrology

As the land based components of the project are located at the edge of the coastline, groundwater level will be approximately 0mAHD.

There are no wetlands mapped within the proposed terrestrial footprint.

3.2.3 Vegetation and Flora

Vegetation at the site is within the mapped extent of the Quindalup vegetation complex, which is described as a 'coastal dune complex consisting of mainly two alliances – the strand and fore-dune alliance and the mobile sand and stable dune alliance. Local variations include the low closed forest of *Melaleuca lanceolate* (Rottnest Teatree) – *Callitris preissii* (Rottnest Island Pine), the closed scrub of *Acacia rostellifera* (Summer-scented wattle) and the low closed *Agonis flexuosa* (Peppermint) forest of Geographe Bay' (Heddle et al., 1980).

A basic and targeted flora and vegetation survey was conducted by Natural Area Holdings (NAH) in 2021 of the City's foreshore reserves. Vegetation within the project footprint to the west of the boat ramp was recorded as Tuart Open Woodland, with the vegetation to the east recorded as Mixed Coastal Shrubland (NAH, 2022). Vegetation condition was recorded as degraded (to the west) and good (to the east). Applicant removed survey from application during validation.

The site also contains an area of public open space consisting of a number of mature *Eucalyptus gomphocephala* (Tuart) trees, and planted *Araucaria heterophylla* (Norfolk Island Pine).

The site is located within Reserve 22779 which is an A class reserve vested with the City of Rockingham for the purposes of recreation.

3.2.3.1 Threatened Ecological Communities

No threatened or priority ecological communities were determined to occur within the survey area. The patch of tuart woodland identified to the west of the site was found to not meet the key diagnostic criteria as outlined in the conservation advice (Department of Environment and Energy, 2019) due to the small size and condition.

3.2.4 Fauna

A fauna survey was undertaken by NAH in 2021. It was determined that six priority bird species, one priority mammal species and two priority reptile species could potentially occur within this portion of the City's foreshore reserves as outlined in Table 1.

Table 1: Threatened and Priority fauna species with the potential to occur within the City's foreshore reserves

Species name	Common name	Туре	Conservation code
Actitis hypoleucos	Common Sandpiper	Bird	IA/MI
Calidris alba	Sanderling	Bird	IA/MI
Calidris tenuirostris	Great Knot	Bird	T/CR
Falco peregrinus	Peregrine Falcon	Bird	S/OS
Hydroprogne caspia	Caspian Tern	Bird	IA/MI
Pluvialis squatarola	Grey Plover	Bird	IA/MI
Isoodon fusciventer	Quenda	Mammal	P4
Lerista lineata	Perth Lined Lerista	Reptile	P3
Neelaps calonotos	Black striped burrowing snake	Reptile	P3

Two species of conservation significant fauna were found in the survey area (NAH, 2022).

- Isoodon fusciventer (Quenda) Priority 4
- Lerista lineata (Perth Lined Lerista) Priority 3

3.2.4.1 Fauna Habitat

Fauna habitat to the west of the Palm Beach west boat ramp was recorded as open woodland, which provides important hunting habitat for birds of prey. The habitat to the east was recorded as coastal shrubs and heathland, which provides shelter and resources for mammals, reptiles and amphibians.

Public open space within the site was found to contain *Eucalyptus gomphocephala* (Tuart) trees with the potential to contain hollows for bird species in the future however they were not currently considered habitat trees for any of the three threatened black cockatoo species (*Calyptorhynchus banksia naso* (Forest red tailed black cockatoo); *Calyptohynchus lairostis* (Carnaby's Black Cockatoo); or *Calyptorhynchus baudinii* (Baudin's black cockatoo)) as their diameter at breast height is less than 500mm.

3.2.5 Aboriginal Heritage

A search of the Department of Planning, Lands and Heritage (DPLH) database of Aboriginal Heritage places shows that a portion of the Palm Beach West Boat Ramp is located within the registered Aboriginal Heritage Site Rotary Park (Place ID 3471). This is a mythological site and extends to the shorelines at the boat ramps and adjacent foreshore areas (Figure 4).

The proposed works may have a minor impact on the site. A heritage site investigation has been scheduled with the South West Aboriginal Land and Sea Council (SWALSC) on behalf of the Gnaala Karla Boodja Aboriginal Corporation.

3.3 Nearshore Environment

3.3.1 Bathymetry

Wave conditions at the site are created by a combination of locally wind generated seas, swell waves from more severe storm events and wake from passing vessels (Westpeak, 2023).

The shallow sandbar in the lee of the Garden Island Causeway provides significant sheltering of waves reaching the site.

3.3.2 Shoreline movement

The existing groyne on the western side of the Palm Beach West Boat Ramp provides reasonable sand holding capacity. The sand trapping capacity of the new ramps and their subsequent scour protection should be consistent with that of the existing groyne.

The Palm Beach West Boat Ramp is known to be relatively shallow and generally unsuitable for large and deep draft vessels, especially at low tides.

3.3.3 Benthic Communities and Habitat

A seagrass meadow consisting of *Posidonia* spp, is located adjacent to the project area (Figure 3). The extent of the seagrass meadow has been determined based on a comparison of aerial imagery with available mapping (BMT, 2017). Ground truthing to confirm the presence of seagrass was undertaken by City of Rockingham in 2024.

Seagrass meadows provide an important food source and shelter a large variety of other marine plants and animals such as tiny worms, shellfish, sea stars and crustaceans. These, in turn, attract larger animals, forming a complex and ecologically significant food web. Seagrasses provide nursery areas for species such as western rock lobsters, pink snapper and herring that are important to our fishing industries. Seagrass meadows also help to stabilise the seafloor by trapping sediments.

Annual monitoring of seagrass shoot density has been undertaken at sites throughout Cockburn Sound since 1998. The monitoring has found no trends in the nearby Mangles Bay site potentially indicating that seagrass density has become more stable here (Cockburn Sound Management Council, 2022).

3.3.4 Marine Fauna

A variety of marine fauna species that typically occur within Cockburn Sound and therefore may occasionally be located within the site are summarised in Table 1. Given the shallow water depth at the site and limited impacts to seagrass, the proposed works are not likely to have significant impacts on marine fauna.

Marine fauna species	Common name	Conservation Status ¹ BC Act, ² EPBC Act, ³ IUCN List
Eudyptula minor	Little penguin	Marine ²
		Least Concern ³
Hyperlophus vittatus	Whitebait	Least Concern ³
Neophoca cinerea	Australian sea lion	Endangered ³
Lobodon carcinophagus	Crab-eater seal	Least Concern ³
Arctocephalus forsteri	New Zealand fur seal	Least Concern ³
Arctocephalus tropicalis	Sub-Antarctic fur seal	Least Concern ³
Hydrurga leptonyx	Leopard seal	Least Concern ³
Pelecanus conspicillatus	Australian pelican	Least Concern ³
Puffinus assimilis	Little shearwater	Marine ²
Phalacrocorax varius	Pied cormorant	Least Concern ³

Table 2 Marine Fauna Species

Marine fauna species	Common name	Conservation Status ¹ BC Act, ² EPBC Act, ³ IUCN List
Pagrus auratus	Pink snapper (commercial fish species)	Least Concern ³
Portunus pelagicus	Blue swimmer crab (commercial fish species)	
Sillago sp.	Whiting	
Pomatomus saltatrix	Tailor	Vulnerable ³
Arripis georgianus	Australian herring	
Pseudocaranx dinjerra	Skipjack trevally	Least Concern ³
Glaucsoma hebraicum	Dhufish	
Arripis truttaceus	Australian salmon	
Megaptera novaeangliae	Humpback whale	Vulerable ² Least Concern ³
Eubalaena australis	Southern right whale	Endangered ² Least Concern ³
Tursiops truncatus	Bottlenose dolphin	Least Concern ³

3.3.4.1 Little Penguins

Penguin Island is located 3.9km south of the excavation area and is home to the most westerly population of Little Penguins (*Eudyptula minor*). The Penguins from Penguin Island are considered to be under the highest threat of all marine fauna in the local region (Cannell. B, 2024). The population is currently in decline largely as a result of:

- Reduced breeding and/or reduction in breeding success
- Reduction in fledgling survival
- Changes in mortality rate of adults due to:
 - Watercraft injury
 - Higher terrestrial temperatures ≥35 °C, which can cause hyperthermia during breeding/moulting season
- Reduced food availability (Cannell. B, 2024)

Little penguins from Penguin Island travel and forage over 150km from Cockburn Sound in the north to Geographe Bay in the south.

3.3.4.2 Other Fauna

Large marine mammals such as the Humpback whale (*Megaptera novaengliae*) and the Southern right whale (*Eubalaena australis*) are known to visit Cockburn Sound during their annual migrations.

Bottlenose dolphins (*Tursiops truncates*) are common in waters in the Perth metropolitan area and many have been recorded in Cockburn Sound, where they breed and hunt along the shoreline and offshore reef system.

The Australian sea lion (*Neophoca cinerea*) is known to occur within Cockburn Sound, with Seal Island (3km south of the site) and Carnac Island (17km north of the site) providing primary rest areas for the species during the non-breeding season.

4 Description of Works

The City of Rockingham own and manage the Palm Beach West Boat Ramp facility. The existing facility which includes two boat ramp lanes, a fixed jetty/groyne on the western side and scour protection, was constructed in the early 2000s and is nearing the end of its service life. The City plans to upgrade the facility to meet the relevant current day Australian Standards and Department of Transport Guidelines.

The extent of the refurbishment works is shown in Figure 2 and will include:

- Demolition, removal and disposal of the existing boat ramp, the fixed jetty and subsequent piles, 2 light poles/cabling and sections of irrigation, asphalt, kerbs and paths.
- Removal, confirmation of suitability, and stockpiling of existing groyne and scour protection rock for reuse.
- Earthworks.
- Construction of precast concrete boat ramps including 2 boat ramp launch/retrieve lanes and a single PWC/kayak launch/retrieve lane.
- Construction of scour protection.
- Construction of 2 fixed finger jetties, including piling.
- Construction of various landscaping items, such as asphalt, 5 solar lights, paths, kerbs and line-marking.
- Design and construction of irrigation modifications to suit.

4.1 Demolition, Removal and Earthworks

4.1.1 Demolition works

Demolition works are required to enable construction of the new concrete boat ramp and scour protection. All demolished items will be removed in their entirety to a depth of at least 500mm below the finished cross section levels. Any piles that cannot be removed entirely shall be cut off at least 500mm below the design finished surface levels.

An asbestos drainage outlet terminates on the eastern side of the boat ramp which will need to be demolished and removed. Works are to be undertaken in accordance with an Approved Asbestos Management Plan (See section 6.5.2).

4.1.2 Earthworks

4.1.2.1 Clearing and Grubbing

Clearing will be limited to small shrubs within the footprint as outlined in Figure 4. All large trees are to be retained in accordance with Figure 2, and management measures for their protection are to be in accordance with *Australian Standard 4970:2009 Protection of trees on development sites*. In accordance with AS 4970:2009 where works are proposed within the Tree Protection Zone of trees to be retained, an approved Tree Protection Management Plan shall be implemented for the duration of works.

4.1.2.2 Cut and Fill

Earthworks involving cut, fill and trimming of slopes shall be carried out in accordance with the approved plans (Figure 2).

Excavated material will be reused where possible or disposed of appropriately.

4.1.2.3 Backfill

Any backfill material required will be clean, graded granular material with a maximum particle size of 37.5mm as defined in AS1289.3.6.1-2009. It shall have no more than 4% of particles finer than 75µm and be cohesion-less, free draining and free of organics and other deleterious materials.

For backfill within the tidal zone a coarser crushed limestone material will be used to limit the risk of washout and turbidity during Works.

4.1.2.4 Compaction

Backfill and subgrade shall be compacted to the lines and levels shown on the approved plans.

4.2 Piling

11 CHS steel piles are to be installed as part of the proposed works (7 for the central boat ramp jetty and 4 for the PWC/kayak jetty).

There is the potential for underwater noise/vibration from piling activities to impact marine fauna. Best practice mitigation measures will reduce potential impacts as far as practicable. These are outlined in section 6.2.2.

4.3 Scour Protection

Scour protection works include:

- Installation of geotextile.
- Reusing existing rock;
- Installing riprap, bedding, filter and armour rock; and,
- Grouting rocks adjacent to the ramps and paths.

4.4 Concrete Elements

The concrete elements include:

- 14 precast concrete ramp panels with kerbs, including 5 for each lane of the boat ramp and 4 for the PWC/Kayak ramp;
- Insitu poured concrete run on the slabs between the approach asphalt and ramp panels;
- Insitu poured concrete abutments for the central fixed boat ramp and PWC/Kayak jetties;
- Insitu poured concrete infill between the abutment and ramp panels adjacent to each jetty; and,
- Pedestrian paths along the foreshore and to access the jetties.

5 Induction, Training and awareness

All employees and contractors are required to complete an induction prior to mobilisation to site. As part of the induction employees and contractors are to familiarise themselves with this document. An overview of the environmental values and potential impacts of the site. All employees and contractors are to abide by the management measures outlined in this document.

6 Environmental Impacts and Management

6.1 Flora and Vegetation

6.1.1 Terrestrial Vegetation

The terrestrial clearing footprint totals 219m² (Figure 3). A clearing permit application will be submitted to the DWER.

Paths, vehicle turning loops, etc have been positioned so as to avoid impacts to mature trees as far as practicable.

Access to the site is available via existing road network. All native vegetation outside of the project area shall be identified prior to works commencing and measures for their retention implemented in accordance with AS 4907-2009 Protection of Trees on Development Sites.

6.1.2 Seagrass

There are existing seagrass meadows less than 4m from the existing jetty which will be impacted by the project. To total seagrass clearing footprint will be 52m² (Figure 3). A clearing permit application will be submitted to the Department of Water and Environmental Regulation (DWER).

The project footprint will be limited to that identified in Figure 3.

All machinery to be fitted with GPS with the clearing footprint installed. Any works within 20m of the seagrass beds will be supervised by a spotter to ensure all works remain within the project footprint and no clearing of seagrass occurs outside of the approved area.

6.2 Fauna

6.2.1 Terrestrial fauna

It is not expected that the native vegetation clearing will impact terrestrial fauna due to the small clearing footprint. Open woodland habitat has limited habitat value and due to the degraded condition of the vegetation at the site to the west of the existing boat ramp, it is considered low value fauna habitat (NAH, 2022). The understorey vegetation east of the boat ramp may contain small mammals and reptiles. Preclearing inspections will be undertaken to confirm their presence and allow any fauna to move into the surrounding scrub.

The Civil Contractor is responsible for managing potential impacts to terrestrial fauna in accordance with the following:

- A fauna spotter will be present during all clearing activities.
- Cease works and allow terrestrial fauna to move freely into neighbouring vegetation.
- Works shall only resume when fauna are clear of the clearing footprint.

6.2.2 Nesting birds

Any mature trees with the potential to form hollows in the future, or that may contain nesting birds are to be retained.

6.2.3 Marine Fauna

Given the shallow water depth at the site proposed works are not anticipated to have significant impacts on marine fauna.

There is the potential for pile driving activities to cause direct impacts to marine fauna from underwater noise and/or vibration emissions.

The Civil Contractor will be responsible for carrying out marine fauna observations (Attachment 1) and data collection in accordance with the following:

- Monitor marine fauna presence commencing ten minutes before the start of pile driving activities.
- A 150m marine fauna exclusion zone will be implemented.
- Cease works if a sea lion, dolphin, whale or little penguin is observed within the exclusion zone. Works shall only resume when the sea lion, dolphin, whale or little penguin has moved outside of the exclusion zones of its own accord.
- Cease works immediately if any deceased fauna is observed within the 500m exclusion zone, works shall not recommence until the deceased fauna has been investigated by the DBCA.
- Deceased fauna observations are to be reported immediately to the City's Representative who will notify DBCA.
- A Marine Fauna Observation Log is to be completed daily to record all marine fauna observed within the exclusion zones.
- The Marine Fauna Log is to be submitted to the City's Representative at the end of each week and to the DBCA following completion of works.

6.3 Turbidity and sedimentation

The Contractor shall monitor the turbidity from the excavation work through twice daily observations. The monitoring must include recording the sea state, current, wave, wind and rain conditions as well as any turbid plume caused by excavation works. A sketch of the visual extent of turbidity must be recorded. Daily observation sheets (Attachment 2) must be supplemented by supporting photographs, taken from consistent locations to clearly show any plume.

The Contractor must report, in writing, any turbid plumes to the City's Representative immediately.

If sediment encroaches on seagrass or smothering is imminent the Contractor must cease works immediately. Silt curtains will be installed and adequately secured for the duration of works to contain sediment movement at the site. The Contractor is to ensure that silt curtains are adequately installed to prevent drag during inclement weather.

6.4 Waste Management

A general waste rubbish bin with an appropriate lid will be provided onsite. Regular site inspections/ clean-up of windblown rubbish will be undertaken.

All waste materials will be removed and disposed of offsite at an appropriately licensed waste disposal facility.

6.5 Hazardous Materials,

6.5.1 Fuel and Spills

Refuelling to be conducted by service truck only over sealed surfaces in a designated refuelling area. No fuel is to be kept on site, the refuelling truck is to be equipped with suitable spill kits. General purpose and marine spill kits will be kept on site.

Where fuel is spilt the following steps are to be followed:

- 1. Stop the source (ie turn of valves or taps).
- 2. Contain the spill utilise booms where required.
- 3. Clean up the spill utilising the appropriate spill kit.
- 4. Soiled material and soil to be dispose of in designated bins and/or double bagged and stored in designated area for removal by a licenced contractor.
- 5. Report spill as per incident reporting procedure.

6.5.2 Hazardous or Potentially contaminated materials

Pre-design site investigations have confirmed that there are one to two known stormwater outfall pipes that are manufactured from asbestos reinforced concrete. It will be within the Contractor's scope of works to remove this quantified hazardous material and dispose of it in accordance with relevant regulatory health, safety and environmental procedures. An Asbestos Management Plan will be required to be submitted as part of the Contractor's pre-mobilisation documentation package, which shall be reviewed and approved by the City of Rockingham prior to actual site mobilisation commencing.

While unlikely, it is possible that the demolition materials may contain additional fragments of asbestos containing materials (ACM), of unknown quantity.

Should the Contractor find any additional ACMs or other unexpected contaminants during excavation or stockpiling work, it must immediately notify the City's Representative. The Contractor shall be responsible for the removal and disposal of the ACM and other contaminated material/s, in accordance with the Contractor's scope of works, regulatory conditions, and any reasonable direction given by the City's Representative.

All personnel working on site will receive a health and safety induction. This induction will include information on potential contamination risks, identification of asbestos fragments and contaminated soil, and the below steps to be followed in the event potentially contaminated material is disturbed.

All management of asbestos and suspected ACM contamination, is to be conducted in accordance with the Western Australian Department of Health's "Guidelines for the Assessment of Asbestos Contaminated Sites in Western Australia" (2021), and its list of supporting documents.

Step	Action	Details	Responsibility
1	Immediately stop works and inform project supervisor and City project manager.	City's Representative to be contacted immediately.	Site supervisor
2	Barricade area of suspected contamination and signpost the area to prevent accidental access.	Barriers and warning signs must remain in place until a clearance to re-occupy has been granted.	Site supervisor and Contractor Project Manager

Table 3: Unexpected finds procedure

Step	Action	Details	Responsibility
	Inform all site contractors		
	of barricade and instruct		
	no-entry until barricade		
	has been removed.		
3	Contamination to be	Should health and safety	Contractor's Project
	health and safety officers	determine whether	Contractor's Health and
	and if confirmed as	contamination is present	Safety Officer/s
	contaminated material the	the site will remain	
	area will remain	barricaded and an expert	
	barricaded.	contaminated sites	
		consultant / inspector will	
	Anyone entering the	be contacted to	
	barricaded area for	undertake testing of	
	testing or assessment will	material and to determine	
	have to wear appropriate	the extent of	
	Fersonal Protective	contamination.	
		Appropriate Personal	
		Protective Equipment to	
		include as a minimum, P2	
		type disposable	
		respirators and nitrile	
		gloves.	
4	If the material found is	More than 10 square	Contractor's Project
	aspestos then the	metres of non-triable	Manager and
	material will be kept wet	material must be	Safety Officer/s
	source	removed by a licensed	Salety Office//S
		and trained individual or	
	Removal of asbestos	business with either a	
	material will be only be	Class A or Class B	
	undertaken by a person	Asbestos Removal	
	or business with a Class	Licence.	
	A Asbestos Removal		
	Licence and disposed of		
	licensed waste facility		
5	Following removal of the	Testing may be visual for	Contractor's Proiect
-	contaminated material,	asbestos, or be based on	Manager and
	testing will be undertaken	laboratory tests for	Contractor's Health and
	by an appropriately	contaminated soil.	Safety Officer/s
	qualified person to ensure	Barricade is to remain in	
	all material has been	place until confirmation	
	removed.	has been provided in	
		writing that all	
		has been removed	
4	If the material found is asbestos then the material will be kept wet with a low pressure water source. Removal of asbestos material will be only be undertaken by a person or business with a Class A Asbestos Removal Licence and disposed of appropriately at a licensed waste facility. Following removal of the contaminated material, testing will be undertaken by an appropriately qualified person to ensure all material has been removed.	respirators and nitrile gloves. More than 10 square metres of non-friable asbestos containing material must be removed by a licensed and trained individual or business with either a Class A or Class B Asbestos Removal Licence. Testing may be visual for asbestos, or be based on laboratory tests for contaminated soil. Barricade is to remain in place until confirmation has been provided in writing that all contaminated material has been removed.	Contractor's Project Manager and Contractor's Health and Safety Officer/s Contractor's Project Manager and Contractor's Health and Safety Officer/s

Step	Action	Details	Responsibility
6	Once confirmation has been received that all material has been removed, the barricade and signage can be taken down and works can re- commence.		Site supervisor

6.6 Dust and Wind Blown Material

The Contractor must take all reasonable steps to prevent all dust and windborne material emanating from the site.

This includes ensuring that works are in accordance with "A guideline for managing the impacts of dust and associated contaminants from land development sites, contaminated sites remediation and other related activities" (Department of Environment and Conservation, March 2011).

6.7 Noise and Vibrations

The Contractor must ensure that all work is carried out in accordance with regulation 13 of the *Environmental Protection (Noise) Regulations 1997* and any applicable Legal Requirement. All of Excavation Work and Stockpiling Work must be carried out so as to control noise and vibrations as outlined in "AS 2436-2010 Guide to Noise and Vibration Control on Construction, Demolition and Maintenance Sites".

Hours of operation are between 07:00 and 17:00 Monday to Friday.

The Contractor must arrange its operations and must provide silencing equipment to its plant and equipment at its own expense to whatever extent is necessary to satisfy the requirements of the previous paragraph and the City of Rockingham's Health Department in relation to the sound level arising from excavation work undertaken by the Contractor near the boundaries of sensitive receptors.

6.8 Rehabilitation

6.8.1 Existing Condition and Dilapidation Record

There are a number of existing items and features in and adjacent to the site. These include among other items, utility infrastructure, the Palm Beach Boat Ramp East facility, roads, kerbs, footpaths, native vegetation and landscaped areas (items).

Prior to commencing works, the Contractor must inspect the site and document (in written form and supported by photographs) any existing damage to items that may be deleteriously affected by the works (Pre-Dilapidation Report).

The Contractor must undertake a final inspection of the Items within 2 weeks of the completion of works and within a further 2 weeks thereafter:

- document (in written form and supported by photographs) any damage to items (Post-Dilapidation Report) and provide that report to the City's Representative; and - outline its proposal to repair or replace any Items damaged or destroyed by the performance of the works, as determined by a comparison between the Pre-Dilapidation Report and the Post-Dilapidation Report (Damaged Items).

The Contractor acknowledges and agrees that it will, at its own cost, do all that is required to repair, replace or reinstate the damaged items to the state in which they were recorded as being in the Pre-Dilapidation Report.

6.8.2 Site Clean-up and Reinstatement

At completion of works the contractor will at its own cost:

- Demobilise all plant and equipment; and
- Clean up the site, remove all waste material and leave the site in a clean and level condition to the reasonable satisfaction of the City's Representative.

6.9 Monitoring and Reporting

Monitoring of any disturbance to marine flora and fauna as outlined in sections 6.1, 6.2 and 6.3 is to be conducted during all works, with a report submitted to the City's Representative.

7 Clearing Principles

The *Environmental Protection Act 1986* (EP Act) defines clearing of native vegetation (including individual trees) to be an offence unless it is undertaken under the authority of a clearing permit. The City will be submitting a clearing permit application to DWER, this Environmental Management Plan has been prepared in support of this application.

An assessment of the ten clearing principles has been completed to assist in the consideration of the clearing application as outlined in Table 3 below.

Principal	Description	Applicable to Project (Y/N)	Justification / Comments
(A)	Native vegetation should not be cleared if it comprises a high level of biological diversity.	Ν	Vegetation condition on the foreshore was assessed as 'good' to 'degraded'. The clearing footprint does not contain any threatened ecological communities or rare or priority flora. Native trees with the potential to form hollows in the future are to be retained. Less than 52m ² of seagrass is expected to be directly impacted and management actions will be implemented to prevent in-direct impacts (sediment smothering).
(B)	Native vegetation should not be cleared if it comprises the whole or a part of, or is necessary for the maintenance of, a significant habitat for fauna indigenous to Western Australia.	Ν	Proposed clearing in the foreshore is minor and is not anticipated to impact the available habitat for fauna in the area and will not disrupt the ecological linkages that exist along the City's foreshore reserves. Native trees with the potential to form hollows in the future are to be retained.

Table 4: Project assessment against the Clearing Principles for native vegetation under Schedule 5 of the EP Act.

Principal	Description	Applicable to Project (Y/N)	Justification / Comments
		(,,,,,)	Only a small area of seagrass will be required to be cleared which is not expected to impact on marine fauna habitat.
(C)	Native vegetation should not be cleared if it includes, or is necessary for the continued existence of, rare flora.	Ν	No threatened or priority flora species or communities were recorded in the survey area.
(D)	Native vegetation should not be cleared if it comprises the whole or a part of, or is necessary for the maintenance of a threatened ecological community.	Ν	There are no mapped or recorded threatened ecological communities within the project area.
(E)	Native vegetation should not be cleared if it is significant as a remnant of native vegetation in an area that has been extensively cleared.	Ν	The Quindalup complex has not been extensively cleared with 60.49% of its pre-European extent remaining on the Swan Coastal Plain.
(F)	Native vegetation should not be cleared if it is growing in, or in association with, an environment associated with a watercourse or wetland.	Ν	There are no mapped Geomorphic Wetlands of the Swan Coastal Plain within the site.
(G)	Native vegetation should not be cleared if the clearing of the vegetation is likely to cause appreciable land degradation.	Ν	Cleared areas will be sealed using concrete (footpaths), asphalt (vehicle turn around) and scour protection to prevent land degradation. Clearing will be limited as far as practicable with mature trees to remain.
(H)	Native vegetation should not be cleared if the clearing of the vegetation is likely to have an impact on the environmental values of any adjacent or nearby conservation area.	Ν	The clearing footprint is within the boundary of Reserve 22779, which is an A Class reserve vested with the City of Rockingham for the purposes of Recreation. This reserve is highly modified and includes public open space, the palm beach west boat ramp, the palm beach east boat ramp and the terrestrial portion of the Palm Beach Jetty. The proposed clearing for the project is consistent with existing land uses within the reserve and is not expected to have an impact on the environmental values of the reserve.

Principal	Description	Applicable to Project (Y/N)	Justification / Comments
(1)	Native vegetation should not be cleared if the clearing of the vegetation is likely to cause deterioration in the quality of surface or underground water.	Ν	The refurbishment works include modifications to the existing drainage, pavement, kerbing, etc will be constructed to ensure adequate drainage management to existing gullies and pits.

8 Landscaping:

Following completion of works the foreshore area shall be revegetated utilising endemic species. This work will be undertaken by the City of Rockingham's Natural Area Maintenance Team.

9 Environmental Risk Assessment

In consideration of the Environmental Protection Authority's (EPA) Environmental Principles, Factors and Objectives Guidelines (EPA, 2016), the below environmental factors have been considered in relation to the Palm beach boat ramp west refurbishment works.

Environmental Factor	Aspect	Potential Impact	Control Methods
Sea		•	
Marine	Demolition of	Increased turbidity/	 Twice daily monitoring of turbidity.
environmental quality	existing ramp	sedimentation as a result of	 Silt curtains to be installed and maintained for the duration of works
quanty	Clearing	Works	 Daily observation sheets (Attachment 2) must be supplemented by supporting photographs, taken from
	earthworks		consistent locations to clearly show any plume outside the silt curtains.
			 Report any turbid plumes to the City immediately.
		Hydrocarbon spill	 Refuelling to be conducted by service truck only over sealed surfaces in designated refuelling area.
			- No fuel is to be kept on site.
			- The refuelling truck is to be equipped with suitable spill
			kits.
			- General purpose and marine spill kits will be kept on site.
Marine fauna	Demolition of	Interaction with marine	- Marine fauna observations and data collection
	existing ramp	fauna causing injury or	undertaken in accordance with (Attachment 1).
		death	- Cease works if a sea lion, dolphin, whale or little penguin
	Clearing		is observed within the exclusion zone.
			- Works shall only resume when the sea lion, dolphin,
	earthworks		whale or little penguin has moved outside of the
			exclusion zone of its own accord.
	Piling		 Cease works immediately if any deceased fauna is observed within 550m of work area.

Table 5 Key environmental Factors, Potential Impacts and Control Measures

Environmental Factor	Aspect	Potential Impact	Control Methods			
	Scour Protection Piling	Direct impacts from underwater noise emissions	 Works shall not recommence until the deceased faur has been investigated by the (DBCA). Pile driving activities will only be undertaken during daylight hours Where practicable pile driving activities will be undertaken during low tide Marine fauna observations and data collection undertaken in accordance with (Attachment 1). Cease works if a sea lion, dolphin, whale or little pen is observed within the exclusion zone. Works shall only resume when the sea lion, dolphin, whale or little penguin has moved outside of the 			
			 exclusion zone of its own accord. Cease works immediately if any deceased fauna is observed within 550m of work area. Works shall not recommence until the deceased fauna has been investigated by the (DBCA). 			
Benthic communities and habitat	Demolition of existing ramp Clearing earthworks Piling	Mechanical clearing of seagrass meadows	 The excavation footprint will be limited to the excavation areas as identified in Figure 3. All machinery to be fitted with GPS with the clearing footprint installed. Any works within 20m of the seagrass beds will be supervised by a spotter to ensure all remain within the project footprint and no clearing of seagrass occurs outside of the approved area. 			
		Smothering of seagrass	 Twice daily monitoring of turbidity Silt curtains will be installed to reduce risk of sediment smothering outside works area If sediment encroaches on seagrass or smothering is imminent the Contractor must cease works immediately. 			

Environmental Factor	Aspect	Potential Impact	Control Methods		
			- Report any turbid plumes to the City immediately.		
Land		1			
Terrestrial fauna	Demolition of existing ramp Clearing	Interaction with terrestrial fauna causing injury or death	 Clearing footprint to be limited to that shown in Figure 3. A fauna spotter to be present during all clearing works. Native trees with the potential to for hollows in the future or to contain nesting birds to be retained. Speed limits are to be adhered to at all times. 		
	Earthworks	Inappropriate disposal of general waste attracting feral fauna.	 A general waste rubbish bin with an appropriate lid will be provided onsite. Regular site inspections/ clean-up of windblown rubbish will be undertaken. All waste materials will be removed and disposed of offsite. 		
Flora and Vegetation	Demolition of existing ramp Clearing	Mechanical clearing of native vegetation	 The project area is to be set-out in accordance with Figure 3. All trees identified for retention to be protected in accordance with Australian Standard AS4970-2009 Protection of Trees on Development Sites. 		
	Earthworks	Inappropriate disposal of general waste smothering vegetation Dust causing smothering of vegetation	 A general waste rubbish bin with an appropriate lid will be provided onsite. Regular site inspections/ clean-up of windblown rubbish will be undertaken. All waste materials will be removed and disposed of offsite. Works undertaken in accordance with "A guideline for managing the impacts of dust and associated contaminants from land development sites, contaminated 		
Terrestrial Environmental Quality	Demolition of existing ramp	Demolition materials containing fragments of	 sites remediation and other related activities" All personnel working on site will receive a health and safety induction. 		

Environmental Factor	Aspect	Potential Impact	Control Methods			
		asbestos containing materials (ACM)	 This induction will include information on potential contamination risks, identification of asbestos fragments and contaminated soil, and the steps to be followed in the event potentially contaminated material is disturbed. Should the Contractor find any ACMs or other contaminants during demolition works it must immediately follow the unexpected finds procedure as outlined in Section 6.5.2 above. 			
	Demolition of existing ramp Clearing	Hydrocarbon spill	 Refuelling to be conducted by service truck only over sealed surfaces in designated refuelling area away from the works area. No fuel is to be kept on site. The refuelling truck is to be equipped with suitable spill 			
	Earthworks		kits.General purpose and marine spill kits will be kept on site.			
Air						
Air Quality	Demolition of existing ramp Clearing	Dust and windblown material causing nuisance	- Works undertaken in accordance with "A guideline for managing the impacts of dust and associated contaminants from land development sites, contaminated sites remediation and other related activities"			
	Earthworks					
People						
Human health	Demolition of existing ramp Clearing	Noise and vibration causing nuisance	 The Contractor must ensure that all work is carried out in accordance with regulation 13 of the <i>Environmental Protection (Noise) Regulations 1997.</i> Silencing equipment to Plant and Equipment as required. Hours of operation will be between 07:00 and 17:00 			
	Earthworks Piling		Monday to Friday.			

10 References

BMT Western Australia (2018). *Cockburn Sound Drivers, Pressures, State, Impacts, Responses Assessment 2017: Summary Report.* Prepared for the Department of Water and Environmental Regulation, the Kwinana Industries Council, the City of Rockingham and the City of Kwinana on behalf of the Cockburn Sound Management Council, Perth, Western Australia.

Bureau of Meteorology (2004). *Climate Data Online*. Available at <u>*Climate Data Online -</u></u> <u>Map search (bom.gov.au)</u> (Accessed 11 June 2024).</u>*

Cannell, Dr B (2024) *Population estimate of the Little Penguin colony on Penguin Island during September to November 2023.* Report prepared for the City of Rockingham. University of Western Australia, Perth, Western Australia.

City of Rockingham (2016). *Foreshore Management Plan.* City of Rockingham, Perth, Western Australia.

Cockburn Sound Management Council (2022). *State of Cockburn Sound Marine Area Report*

Department of Health (2021). Guidelines for the Assessment, Remediation and Management of Asbestos Contaminated Sites in Western Australia

Department of Environment and Energy (2019). Approved Conservation Advice (incorporating listing advice) for the Tuart (*Eucalyptus gomphocephala*) woodlands and forests of the Swan Coastal Plain ecological community. Canberra: Department of the Environment and Energy. Available at

http://www.environment.gov.au/biodiversity/threatened/communities/pubs/153conservation-advice.pdf (Accessed 13 August 2024)

Department of Parks and Wildlife (2014). A Survey of Selected Seagrass Meadows in Cockburn Sound, Owen Anchorage and Warnbro Sound. Prepared for Cockburn Sound Management Council, Perth Western Australia.

Natural Area Holdings (2022). *Foreshore Reserves Environmental Assessment.* The City of Rockingham, Perth, Western Australia.

Westpeak Engineering (2023). Palm Beach West Boat Ramp Upgrade Detailed Design Report. The City of Rockingham, Perth Western Australia.

Figures



Figure 1 Existing Infrastructure



Figure 2 General arrangement for refurbished Palm Beach West Boat Ramp Facility



Figure 3: Clearing footprint 27



Figure 4: Aboriginal Heritage Site

Attachment 1 - Marine Fauna Observation Log

	DD/MM/YY	DD/MM/YY	DD/MM/YY	DD/MM/YY	DD/MM/YY	DD/MM/YY	
Prestart beach inspection							
completed (Y/N)							
Marine Fauna observations within 100m of work area							
Dolphins							
Number of Sightings							
Total Number of Animals							
Whales							
Number of sightings							
Total number of animals							
Sea Lions							
Number of sightings							
Total number of animals							
Little Penguins							
Number of sightings							
Total number of animals							
Shut down required (Y/N)							
Number of Minutes							
Deceased fauna observations withi	in 500m of work	area					
Dolphins	1		1	-		-	
Number							
Location							
Whales							
Number							
Location							
Sea Lions							
Number							
Location							
Little Penguins							
Number							
Location							

Attachment 2 - Turbidity Observation Log



Attachment 3 - Natural Area Holdings (2022). Foreshore Reserves Environmental Assessment.